Startup CORALIE check list

Afternoon

refill humidifier in computer room	
check archivings of the last night	
check CORALIE and Ranger dewars	

Night startup

	TUPS AES ON	
	TUPS BCO ON	
	log on castor on t4main	
	cd Observations	
	xrunall & start CORALIE ONLY	
	log on castor 1 on t4aux	
T-2	launch calibration wiith auto stop	
	on t4aux: start *trig.csh 'online'*	
	refill CAMERA	
sun set	open dome windows	
	when warm disconnect refill unit	
	startup telescope	
	open dome	
	close all curtains	
	prepare/load observation sequence	

End of the night

wait for complete end of exposure	
execute 'Fin de nuits'	
wait telescope full stop	
refill CAMERA	
close dome windows	
TUPS AES OFF	
TUPS BCO OFF	
Archive with DAU	
lock door	

DQ 06/2005